

Bloxwich Leisure Centre

April 2015 Newsletter

On behalf of the wider team, welcome to the April newsletter and an update on your new leisure centre.

Current status

The weather has been very kind to us during April and at this critical phase of our works we have taken full advantage in completing all the foundations.

The deepest drainage has started and we have generally completed the stone filling to the building footprint.

The precast concrete lift shafts have been erected with all the necessary provisions provided to receive the lifts at a much later stage.

Our works to the main swimming pool have progressed well and we are targeting both structural boxes which will be completed by the middle of May.

What's next?

We are pleased to advise you that a key milestones will be achieved. The structural steelwork will be commencing on programme and the shape of the building will start to appear, as 350 tonnes of steelwork is erected.

While this is being carried out we shall continue with drainage around the site and start the construction of the new car parking areas.

Contact Details

I hope you are finding these newsletters of interest and as always please feel free to contact me if there is anything concerning you and we will try and resolve together: john.holder@isgplc.com.



Main swimming pool taking shape



Precast concrete lift shafts being erected



Foundations and stone filling complete to main building area



Deep drainage started with the car park petrol interceptor being installed