

# Bloxwich Leisure Centre

March 2015 Newsletter

**On behalf of the wider team, welcome to the March newsletter and an update on your new leisure centre.**

## Current status

We have been on site now for twelve weeks and with the winter behind us, we are well positioned to maintain our programme of works.

Part of the original building has been removed and we are now starting to prepare the other for dismantling.

As the photographs show, we have been very busy safely constructing the foundations and filling with suitable site-won materials to create the new ground floor level.

We have excavated the new swimming pool and started the preparatory works before the concrete base and walls are formed.

## What's next?

The foundations will be complete by late April which will allow the structural steel frame to be erected, the design of which is well advanced and fabrication should start in a couple of weeks time.

We are having the two concrete lift shafts made off site and will be brought to site in sections and erected with a crane before the steel frame is assembled.

The design of the six lane x 25m long main swimming pool and dedicated learner pool are being finalised and the construction of the concrete base and walls will start just after Easter, a key milestone for us.

## Contact Details

Please feel free to contact me if there is anything concerning you and we will try and resolve together: [john.holder@isgplc.com](mailto:john.holder@isgplc.com).



Sumps and drainage started under new swimming pool



Foundations to the main building area.



Foundations adjacent to new swimming pool



View from our offices towards the original leisure centre